


6th Meeting of the WEST Governing Board



WEST PLATFORM AND EXP. PROGRAM FOR 2020



Jérôme BUCALOSSI, on behalf of the WEST team

Château de Cadarache – May 17, 2019

DE LA RECHERCHE À L'INDUSTRIE




www.cea.fr

The actively cooled lower divertor


Further upgrades

Schedule and experimental program for 2020


THE ACTIVELY COOLED LOWER DIVERTOR



- Contract for the manufacturing of 456 ITER-like PFUs awarded on **26 Nov. 2018**
- Kick off Meeting on 4 December 2018
- First batch expected in **July 2019** → full delivery in **Nov. 2019**
- Phase 2 restart with the full actively cooled divertor → **Spring 2020**



PFU SERIES PROCUREMENT (1/3) FLOWCHART OF MANUFACTURING



- 100% of raw (CuCrZr, OFHC-Cu, 316L, Inconel) materials are purchased.
 - 100% of CuCrZr tube manufacturing is achieved : 4 cycles of rolling+ inlet/outlet machining + Eddy current inspection
- ~70% of raw (W) materials are purchased.
 - ~210/300 W plates (laminated) / (~320 PFUs)
 - ~4000 W blocks with hole (machined) / (~115 PFUs)
 - ~280 W/Cu blocks (**HIP-1** + machining + NDT + dimensional control) / (~8 PFUs)



Blocks W/Cu after machining and UT



- **Monoblock attachment:** Brazed 316L on W block samples (Tensile test)
- **Heterogeneous tube-to-tube transition*:** E.B welded multi-material samples CuCrZr/Inconel/316L (Tensile test and rotary bending fatigue test)



Attachment tensile test



Tube-to-tube transition
tensile test





*Based on ITER requirements

DIVERTOR 30° SECTOR WATER MANIFOLD CONTRACT AWARDED

- Contract for the manufacturing of the 12 water collectors awarded on **3 Dec. 2018**
- Kick off Meeting on 6 Dec. 2018
- Prototype delivery **July 2019**
- Full delivery in **Dec. 2019**




Prototype for welding validation




**3D printing
(Inconel)**

- Call for tender ongoing: offers on **20 May 2019**
- Contract award expected in June 2019
- Works on site **January-February 2020**




FULL DIVERTOR PUMPING 5 REMAINING DUCTS WILL BE INSTALLED

- **10 turbo pumps** installed for phase 2 with barometry (5 today)
- Reduction of the conductance between the baffled region and the main chamber
- **New mass spectrometer** in one divertor pumping duct




PFU INSTRUMENTATION (1/3) NEW LANGMUIR PROBES SET


- Four concepts developed → FDR held on April 26
- Technical specifications for « Acquisition Systems » validated – CfT in progress



- Machining feasibility on mock-ups: delivered on March 13



Mock-up AT&M





Screw hole / Wafer
(Langmuir probe)

Machining / Pop up
(Langmuir probe)


Machining / TC / FBG
(Temperature)

- High heat flux tests (fatigue testing): @ HELCZA (Czech Republic) on April 8-12




PFU INSTRUMENTATION (3/3) HHF TESTS SUCCESSFULLY PASSED


Side A




Top view



Side B



Bottom view





Initially planned

500 cc @ 10 MW/m² (10s on / 10s off)

100 cc @ 20 MW/m² (10s on / 10s off)
(extended to 50s for TC)

Performed on HELCZA






FURTHER UPGRADES

MASSIVE TUNGSTEN TILES FOR THE INNER WALL LIMITERS


- For C4 campaign → outer limiter W-coated CFC tiles replaced by massive W tiles
- For phase 2 → the 6 inner bumpers will be equipped with massive W tiles
- W-coated CFC only left on lateral protections of LH and IC antennas (W 80μm/ Mo 80μm)



Outer limiter with massive W tiles




- Edge Thomson Scattering (Phase 1) → final design to be completed in 2019
- Manufacturing and installation in 2020 → commissioning in 2021 (C7)



- Compact x-ray imaging crystal spectrometer (cXICS): n_z & δZ_{eff} profiles (Ar, Mo, Xe, W)
- Multi-energy soft x-ray system (ME-SXR): n_z & δZ_{eff} , T_e , Z_{eff} profiles (z-transport, accumulation & control studies)
- Multi-energy hard x-ray system (ME-HXR): $n_{e,\text{fast}}$ and T_e (RF power deposition and runaway formation studies)


From CDR
April 4, 2019



ECRH system restarted

- 2 gyrotrons at reduced power to be used during plasma current ramp up to avoid deleterious MHD (hollow temperature profile)

*ECRH antenna
with actively
cooled mirrors*




Boron coatings on RF antenna limiters


- To reduce tungsten source in outboard mid-plane region

SCHEDULE AND EXPERIMENTAL PROGRAM FOR 2020

PFU OVERALL SCHEDULE



OVERALL SHUTDOWN SCHEDULE PLASMA EXPECTED IN SPRING 2020



Phase 1

WEST WKS3
(early 2020)



Phase 2

	2019												2020											
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
WEST	Shutdown S3 (IC3)									C4	S4 Phase 2 (Act. cooled W div.)							C5		S5		C6		

S3 shutdown


■ ICRH #3

■ 2 F4E PFU

Campaign C4

■ D phase

■ Dedicated He campaign



S4 shutdown (phase 2)

■ actively cooled W divertor

Campaign C5

■ Divertor commissioning & scenario development for long pulse operation

Campaign C6

■ D long pulse / high fluence campaign

■ Divertor detachment control / double null → long pulse



EUROfusion

Call for experimental and modelling proposal

- Fall 2019

3rd WEST Experimental Planning Meeting

- **21-22 January 2020, Aix en Provence**
 - Discussion of the proposals received
 - Update of the research plan for phase 2
 - to be presented at the WEST GB 2020

Call for participation for C5 and C6

- Spring 2020

Session Leader training

- Spring 2020



Thank you for your attention

Commissariat à l'énergie atomique et aux énergies alternatives
Centre de Cadarache | 13108 Saint Paul Lez Durance Cedex
T. +33 (0)4 42 25 46 59 | F. +33 (0)4 42 25 64 21

Etablissement public à caractère industriel et commercial | RCS Paris B 775 685 019

DRF
IRFM
WEST

OVERVIEW OF WEST DIAGNOSTICS (STATUS APRIL 2019)

